

Spring Lake Elementary
Interim 5th and 6th Grade Classrooms
Projected Milestones

Milestone	Projected Date	Actual Date	Comments
DSA OTC Submittal	March 9 th 2021		
Began Bid Process	March 22, 2021		
Bids Due	April 9, 2021		
Board Approval of Bids	May 13, 2021		
Start of Construction	June 14, 2021		
Substantial Completion	August 2, 2021		