

Spring Lake Elementary
Interim 5th and 6th Grade Classrooms
Projected Milestones

Milestone	Projected Date	Actual Date	Comments
DSA OTC Submittal	March 9 th 2021	March 9 th , 2021	
Began Bid Process	March 22, 2021	March 22, 2021	
Bids Due	April 9, 2021	April 19, 2021	No impact to project schedule
Board Approval of Bids	May 13, 2021		
Start of Construction	June 14, 2021		
Substantial Completion	August 2, 2021		