SPRING LAKE ELEMEMTARY MULTI-PURPOSE BUILDING MILESTONE DATES

Updated March 26, 2021

Milestone Task	Projected Completion	Actual Completion	Comments
Under Ground Utilities	February 16, 2021	February 19, 2021	No impact to project schedule
Foundation	March 29, 2021	March 26, 2021	No impact to project schedule
Rough Framing	April 29, 2021		
Rough Plumbing, Electrical, & HVAC	June 1, 2021		
Roofing	June 10, 2021		
Mechanical Systems	July 30, 2021		
Interior Finishes	July 30, 2021		
Exterior Finishes	July 9, 2021		
Interior Fixtures	July 26, 2021		
(plumbing, electrical, & etc •)			
Site Work (Fencing, Lighting, sidewalks, & landscaping)	July 14, 2021		

SPRING LAKE ELEMEMTARY MULTI-PURPOSE BUILDING MILESTONE DATES

Commissioning	August 20, 2021	
Substantial Completion	August 30,2021	
Punch List	August 30, 2021	