

Spring Lake Elementary
 5th and 6th Grade Classrooms
 Projected Project Development & Construction Milestones

Milestone	Projected Date/Dates	Actual Date/Dates	Comments
Design Development	February 26, 2021	February 26, 2021	The original date of February 19, 2020 was posted in error. Project currently on track.
Construction Documents	May 19, 2021	May 19, 2021	
DSA Back Check	May 22, 2021 - August 15, 2021		Submitted to DSA May 24, 2021
Bidding	August 15, 2021 – September 30, 2021	July 26, 2021	LLB RFP Pre-Construction & Construction Services Issued
Construction	October 1, 2021	October 29, 2021	Updated Substantial Completion of September 1, 2022
Substantial Completion	September 1, 2022		
Close Out (DSA)	November 30, 2022		