

SPRING LAKE ELEMMENTARY
MULTI-PURPOSE BUILDING
MILESTONE DATES

Updated June 29, 2021

Milestone Task	Projected Completion	Actual Completion	Comments
Under Ground Utilities	February 16, 2021	February 19, 2021	No impact to project schedule
Foundation	March 29, 2021	March 26, 2021	No impact to project schedule
Rough Framing	April 29, 2021	May 17, 2021	Impact to project schedule unknown (lumber delay)
Rough Plumbing, Electrical, & HVAC	June 1, 2021	June 25, 2021	Impact to project schedule unknown
Roofing	June 10, 2021		
Mechanical Systems	July 30, 2021		
Interior Finishes	July 30, 2021		
Exterior Finishes	July 9, 2021		
Interior Fixtures (plumbing, electrical, & etc.)	July 26, 2021		
Site Work (Fencing, Lighting, sidewalks, & landscaping)	July 14, 2021		

SPRING LAKE ELEMENTARY
MULTI-PURPOSE BUILDING
MILESTONE DATES

Commissioning	August 20, 2021		
Substantial Completion	August 30,2021		
Punch List	August 30, 2021		