

Spring Lake Elementary
5th and 6th Grade Classrooms
Projected Project Development & Construction Milestones

Milestone	Projected Date/Dates	Actual Date/Dates	Comments
Design Development	February 26, 2021	February 26, 2021	The original date of February 19, 2020 was posted in error. Project currently on track.
Construction Documents	May 19, 2021		
DSA Back Check	May 22, 2021 - August 15, 2021		
Bidding	August 15, 2021 – September 30, 2021		
Construction	October 1, 2021		
Substantial Completion	June 30, 2022		
Close Out (DSA)	September 9, 2021		